

Document 2018 GW4178

Book 2018 Page 4178 Type 43 001 Pages 6 Date 12/20/2018 Time 3:13:24PM Rec Amt \$.00 IND

INDX **ANNO** SCAN

LISA SMITH, COUNTY RECORDER MADISON COUNTY IOWA

CHEK

REAL ES	TATE	TRANSFER	- GROUN	IDWATER	HAZARD	STATEMENT
	-	TO BE COM	DIETERI	DV TDANG	EEDOD	

TRANSF		COMPLETED BY TRANSFEROM	τ	
Name	Charles R. Murrow			
Address	2320 James Lane	Sarasota	Floripa	34231
	Number and Street or RR	City, Town or P.O.	State	Zip
TRANSF	EREE:			
Name	Monte Combe			
Address	2089 105th St, Earlham, IA 5	0072		
	Number and Street or RR	City, Town or P.O.	State	Zip
	of Property Transferred: 5th St, Earlham, IA 50072			
Nu	mber and Street or RR	City, Town or P.O.	State	Zip
2018 Pag 1. Weils T	ge 3798. (check one) here are no known wells situat here is a well or wells situated	on this property. The type(s), lo	ocation(s) and legal statu	
	tated below or set forth on an a Waste Disposal (check one)	attached separate sheet, as nece	essary.	
	here is no known solid waste d			
T	here is a solid waste disposal s	site on this property and informa	tion related thereto is pro	ovided
	Attachment #1, attached to th	is document.		
	rdous Wastes (check one)	and an this was a star.		
	here is no known hazardous w	aste on this property. is property and information relate	ad tharata is provided in	
	ttachment #1, attached to this		sa thereto is provided in	
	rground Storage Tanks (che			
<u>√</u> T si	here are no known undergrour	nd storage tanks on this property fuel tanks, most heating oil tank		
T	here is an underground storage	e tank on this property. The typed below or on an attached separ	e(s), size(s) and any kno rate sheet, as necessary	wn

5.	Private Burial Site (check one)
	There is a private burial site on this property. The location(s) of the site(s) and known
	identifying information of the decedent(s) is stated below or on an attached separate sheet, as
	necessary.
6.	Private Sewage Disposal System (check one)
	All buildings on this property are served by a public or semi-public sewage disposal system.
	This transaction does not involve the transfer of any building which has or is required by law to
	have a sewage disposal system.
	✓ There is a building served by private sewage disposal system on this property or a building
	without any lawful sewage disposal system. A certified inspector's report is attached which
	documents the condition of the private sewage disposal system and whether any modifications
	are required to conform to standards adopted by the Department of Natural Resources. A
	certified inspection report must be accompanied by this form when recording.
	There is a building served by private sewage disposal system on this property. Weather or
	other temporary physical conditions prevent the certified inspection of the private sewage
	disposal system from being conducted. The buyer has executed a binding acknowledgment
	with the county board of health to conduct a certified inspection of the private sewage disposal
	system at the earliest practicable time and to be responsible for any required modifications to
	the private sewage disposal system as identified by the certified inspection. A copy of the
	binding acknowledgment is attached to this form.
	There is a building served by private sewage disposal system on this property. The buyer has
	executed a binding acknowledgment with the county board of health to install a new private
	sewage disposal system on this property within an agreed upon time period. A copy of the
	binding acknowledgment is provided with this form.
	There is a building served by private sewage disposal system on this property. The building to
	which the sewage disposal system is connected will be demolished without being occupied. The
	buyer has executed a binding acknowledgment with the county board of health to demolish the
	building within an agreed upon time period. A copy of the binding acknowledgment is provided
	with this form. [Exemption #9]
	This property is exempt from the private sewage disposal inspection requirements pursuant to
	the following exemption [Note: for exemption #9 use prior check box]:
	The private sewage disposal system has been installed within the past two years pursuant to
	permit number
ní	ormation required by statements checked above should be provided here or on separate
sh	eets attached hereto:
	60 ft Deep well, south of house 200 ft.
	Barad
	VOIES:
	I HEREBY DECLARE THAT I HAVE REVIEWED THE INSTRUCTIONS FOR THIS FORM
	AND THAT THE INFORMATION STATED ABOVE IS TRUE AND CORRECT.
	AND THE THE IM ORBITION STATED ADOVE IS THOU MAD SOUTHERS.

FILE WITH RECORDER

Telephone No.: 515.490.1416



Property Information

Time of Transfer Inspection Report

Current Owner: Mr. Chuck Murrow		Y 11 TY 11 TO 11 TY
Buyer: MONTE COMBE	Realtor:	Jedie Hutzell Dymond -Iowa realty-
Mailing Address: 2089 105th St. Desoto Ia. PO Box	384	NANCY JOHNSON ZELMAX AMERICAN Dream
Site Address/County: same as/ Madison		
Legal Description as seen on abstract Sec. # 2 Ma	adison 2-77-28	Madison Co. Ia.
No. of bedrooms: 2 Last occupied:	currently	Records available: yes
Permit/ installation date: #825/ 9-20-77 S	eparation distance	es (ok/no?): yes
Septic System Information		
Septic tank(s): Size: 1000 gallon Material:	concrete	Condition: working
Tank pumped? XY N Date: 12-18-2017	Licensed pur	nper: yes
Septic/Trash/Processing tank: Size:	Material:	Condition:
Tank pumped?	Licensed pur	nper:
Aerobic treatment unit (ATU) mfgr		Size
Tank pumped?	Licensed pr	ımper:
Maintenance contract?	te:	Service provider:
Condition:		
Pump tanks/vaults: Type: Siz	e:	Condition:
Distribution system: Distribution box concrete	Outlets use	d 2 Condition: good
Header pipe(s): 0 No	of lines: 0	Pressure dosed? no
Secondary Treatment:		
Length of absorption fields: 2 X 100 '=200 ft	Determined	by: probing /maps/visulize/digging
Condition of fields: well groomed yard	Determined	by: sight
Type of trench material: 4" clay with rock		
Size of sand filter: 0	Determined	by:
Vent pipes above grade? ☐ Y ☒ N	Discharge p	ipe located?
Effluent sample taken	Results:	
Media Filters: Type:		
Maintenance contract?	te:	Service provider:
Condition:		
NPDES General Permit No. 4: Required? YX	N Permitted?	YN NOI provided:



Time of Transfer Inspection Report

Other components:
Alams. 🗌 Y 🖾 N Working. 🔲 Y 🖾 N Disinfection. 🔲 Y 🖾 N Working. 🔲 Y 🛣 N
Control Box: 0 Inspection Ports: 0
Other components: no riser or lid so we added poly lock lid and riser, no effluent screen
Overall condition of the private sewage disposal system:
Report system status: working, but D box and laterals flooded at time of inspection.
see attached,tank 36" deep 2 compartment concrete with baffles and midwall,d box 26" deep concrete with 5 " splash block tile, flooded
Comments: see report attached
Site status at conclusion of Time of Transfer inspection:
 Verify that controls are set on the appropriate mode. Power is on to all components. Revisit all components to verify lids are secure. Gather all tools for removal from the site. Verify that no sewage is on the ground surface.
Using this worksheet, write a narrative report of the inspection results and attach a site sketch.
This report indicates the condition of the private sewage disposal system at the time of the inspection. It does not guarantee that it will continue to function satisfactorily.
Signature of Certified Inspector: Date: 12-29-2017
Name (print): Daryle Bennett II
Address: 2460 337 th st. Perry, Iowa 50220
Phone #: 515-339-5718
Provide a copy of this report, the narrative report and sketch to the seller/agent, buyer/agent, the county sanitarian/environmental health office in the county the inspection was conducted, the county recorder and to:
Iowa DNR Onsite Wastewater Program 502 E 9 th St Des Moines IA 50319

TOT septic inspection for 2089 105th St Earlham Ia. 50072

I was contacted by seller to perform septic inspection at above address located in 2-77-28. We did contact Madison Co. environmental health dept who provided us with info and maps. We also contacted Iowa one call. We did find this home was built on a pad and all plumbing did exit too septic system. We did locate tank and it was 38" deep it was a two compartment concrete tank with mid wall in place, the baffles were also still attached to the walls. It had no effluent screen. It also had no riser so we added a 36" poly lock riser and lid required by law. There was electric wire over the effluent end of tank that was repaired before and we repaired again. We believe it goes outside lamp close by. We did pump tank at this time. We then taped the effluent yard with locator. We found D box to be 120 ft away as shown by map. We did find it too be 26" deep it was concrete and in good shape. The lid was not cracked. There were two 4" pvc laterals leaving and were both flooded above the tops of the pipe. There was a 5" tile in box as a splash tee. We did go too 1st lateral approx 50 ft away from box and dug down 12" or so and found lateral to be flooded and have hydraulic pressure in lateral field. We then backfilled all excavations and installed metal bar over d box too aid in finding in the future. We did pick up all our tools after walking the rest of the two laterals we found no ponding or staining present and there was no sewage on top of the ground. After fixing wire and installing riser and lid we would conclude our inspection and report. see map for location help

